

**WBOPDC Seal Extension Delivery Plan as at 15 March 2024**

<b>ROAD</b>	<b>START (m)</b>	<b>END (m)</b>	<b>LENGTH (m)</b>	<b>CURRENT PHASE</b>	<b>INDICATIVE TIMING</b>	<b>CONSTRUCTION</b>	<b>COMPLETION</b>
1307 TE PUKE HIGHWAY (MAORI ROADWAY)	0	104	104	Consultation with Iwi and Residents	24/25		
GOODALL ROAD (MAORI ROADWAY)	0	506	506	In design	25/26		
THORN ROAD	175	679	504	Design Review	23/24	April 24	
MCMEEKING ROAD (MAORI ROADWAY)	20	506	486	Consultation with Iwi and Residents	24/25		
OTAMARAKAU VALLEY ROAD	6210	7088	878	Design Review	23/24	May 24	
STRANG ROAD (MAORI ROADWAY)	525	1092	567	Consultation with Iwi and Residents	24/25		
KUMIKUMI ROAD	0	1000	1000	Construction	23/24	In progress	
KUMIKUMI ROAD	1000	2245	1245	Construction	23/24	In progress	
WORK ROAD	6915	7894	979	In design	25/26		
WORK ROAD	7894	8873	979	In design	25/26		
JOHNSON ROAD	745	1622	877	In design	24/25		
ROTOEHU ROAD	13539	14539	1000	In design	24/25		
NO 3 ROAD	11813	12813	1000	In design	26/27		
TAUMATA ROAD	10016	11013	997	Survey	26/27		
TE PUKE QUARRY ROAD	4305	5225	920	Survey	26/27		
<b>Phase key:</b>	Programmed, Survey, In design, Design review, Consultation with Iwi and Residents, Construction						
<b>NOTE:</b>	The construction timing for each road may be influenced by factors such as the grouping of sites, landowner agreements, extent of earthworks and delivery co-ordination to maximise the investment						