



CONFIRMATION OF SUBDIVISION CONSTRUCTION WATER RETICULATION

Name of Subdivision:

Council File Number:

Main Contractor:.....

Water Reticulation Subcontractor:.....

Engineer Responsible for Supervision:.....

Engineer Employed by:.....

Qualifications:

	Y	N/A	N	Date of Test/Insp/Comment
Mains laid in the position shown on engineering drawings approved by Council				
All pipework, valves and fittings inspected by Consent Holder Representative prior to backfill and found to be satisfactory				
All pipe dia and classes as per approved engr dwgs				
All pipe jointing and connecting systems as per council's Code and documents approved by Council				
All pipes and fittings laid on a uniform fine bedding				
All anchor blocks required are installed				
500mm separation distance between watermains and other services has been achieved				
Min cover to mains is 900mm in carriageway, 600mm in berms and footpaths and 350mm @ tobies				
All trench backfill compacted to required standard				
Fire hydrants provided as per approved engr dwgs				
All hydrant and valve boxes installed				
All hydrant and valve boxes painted				
After backfilling all mains and connections have been satisfactorily pressure tested to 1400kPa in the presence of the Council				
Each lot provided with a water connection				



	Y	N/A	N	Date of Test/Insp/Comment
Connections terminate with a backflow manifold and box, 300mm inside road reserve				
Position of lines, connections, hydrants and valves recorded for as-builting				
The new subdivision reticulation system connected to Council's mains				

Comments:

.....

.....

.....

.....

.....

.....

.....

.....

I confirm that the above works have been carried out under my control and that the information provided above is complete and correct.

Chartered Engineering Registration Number:.....

Signed:..... Expiry Date:

Name: Date:.....