

# Cladding Installation Checklist

**(Please complete a separate Checklist for each Cladding Type installed)**

Project Name:	Builder Name:		
Project Address:	Builder LBP Number:		
Building Consent Number:	Signature:		
Cladding Name:	Date Cladding Installed:		
Cladding Manufacturer:	Date Checklist Completed:		
<b>Framing</b>	✓	X	<b>NOTES</b>
Stud centres are as required by the Manufacturers Specifications			
Nog centres are as required by the Manufacturers Specifications			
Framing Moisture as required by Manufacturers Specifications			
<b>Wall Underlay</b>			
Type of Wall Underlay (Brand and Type)			
Wall Underlay installed as per Manufacturers Specifications			
Wall Underlay Support installed as per Manufacturers Specifications			
<b>Flashings</b>			
Joinery Head, Jamb, and Sill Flashings installed as per the Consented Plans.			
Internal/External Corner Flashings installed as per the Consented Plans.			
Cladding Junction Flashings installed as per the Consented Plans.			
Inter-storey Horizontal Flashings installed as per Consented Plans			
<b>Cavity Battens (if required)</b>			
Type of Cavity Batten installed.			
Cavity Battens Centres (Please note in mm)			
Cavity Batten Fixing Type (Type, Length, Durability)			
Cavity Batten Fixing Centres (Please note in mm)			
Cavity Battens installed as per Cladding Manufacturers Specifications.			
<b>Cladding Installation</b>			
Cladding set out as per Manufacturers Specifications			
Cladding Cuts sealed as per Manufacturers Specifications			
Cladding Joints installed as per Manufacturers Specifications			
Cladding Fixings installed as per Manufacturers Specifications			
Cladding Fixings used: (Type, Length, Durability)			
Cavity Vent Strip installed as per Manufacturers Specifications			
Bond Breaker installed (if required)			
Concealed Sealant installed (if required)			

**Please note that this form is to be used where no specific manufactures Quality Assurance check sheet has been provided by the cladding manufacturer.**

**Please provide the correct manufactures QA sheet in lieu of this form if a manufacturers QA sheet has been provided by the manufacturer of the cladding product. A separate form/QA sheet should be provided for each cladding type used.**